

Proiect	Valoare totala	Finantat din credit	Executant	Plati efectuate pana in prezent	Stadiu fizic de realizare	Data de incepere a lucrarilor (ordin de incepere)	Data estimativa a finalizarii lucrarilor
PARC AGREMENT CAMPUS SCOLAR	11.255.911,60	1.726.829,68	RO VERDE LANDSCAPING SRL	10.693.914,29	100%	10,09,2019	30,06,2020
INFIINTARE INFRASTRUCTURA PRESCOLARA IN COMUNA CHIAJNA, GRADINITA CU PROGRAM PRELUNGIT, BRANSAMENTE UTILITATI, IMPREJMUIRE, AMENAJARE INCINTA SI ORGANIZARE DE SANTIER	7.336.765,19	4.000.000,00	ASOCIERE : STOIAN CONSTRUCTII SI INTERIOARE, DIVERS CREATIV AMENAJARI, VEST INSTAL, ARHIDESK VISION	3.202.448,09	44%	27,02,2020	27,02,2022
INFIINTARE INFRASTRUCTURA SCOLARA IN COMUNA CHIAJNA, SCOALA PRIMARA SI GIMNAZIALA CU 1000 ELEV, SALA SPORT, AMENAJARE INCINTA, IMPREJMUIRE, BRANSAMENT UTILITATI SI ORGANIZARE DE SANTIER	25.983.032,09	12.000.000,00	ASOCIERE : DIVERS CREATIV AMENAJARI, STOIAN CONSTRUCTII SI INTERIOARE, VEST INSTAL, ARHIDESK VISION	11.635.023,72	45%	26,02,2020	26,02,2022
PROIECTARE RESEA APA POTABILA IN COMUNA CHIAJNA (ETAPA I)	23.182.580,79	13.000.000,00	E.M. PRIME CONSTRUCT SRL	9.838.232,69	42%	13,04,2020	01,03,2022
GRADINITA ROSU	4.659.846,56	4.659.846,56	ASOCIERE : DIVERS CREATIV, MEMENTO ARCHITECTURE	4.567.628,98	100%	28,04,2020	28,08,2021
EXTINDERE RESEA APA POTABILA - ETAPA II	15.715.050,16	8.711.070,00	ASOCIERE: RECON SI DOJE, AQUA PROCIV PROIECT	7.003.980,85	45%	13,04,2020	13,03,2022
MODERNIZARE STRAZI	57.922.731,75	15.902.253,76	E.M. PRIME CONSTRUCT SRL	1.217.384,83	2%	02,06,2021	02,06,2025
TOTAL CREDIT		60.000.000,00					